



CONSTRUCTION UPDATE

Monroe SD New High School

Monroe SD New High School

April Update: #2

Date: 04/23/2025

PROGRESS TO DATE:

- Wrapping Up Slab on Grade & Metal Deck Concrete Work in the Classroom Area, Admin and Kitchen Space.
- Laying CMU Block in the Auditorium Space.
- Forming, Pouring Auditorium Interior Precast Footings
- Roofing Installation Above Second Floor of Admin Space.
- Setting Steel Beams, Joist and Decking by Clerestory.
- In Wall Electrical, Mechanical & Plumbing Rough ins.

GOALS NEXT 2 WEEKS:

- Setting Auditorium Precast Wall Panels.
- Installing Architectural Masonry Walls in Admin and Locker Room Area.
- Roof Blocking Above Gymnasium Roof.
- Steel Studs Framing in the Kitchen and Admin Spaces.
- Set and Install Window Frames – CTE Space.



Grading (Lime Stabilization) by the Baseball Field



Pouring & Finishing Classroom Area Slab on Grade & Metal Deck



Setting Clerestory Steel Beams, Joist & Decking



Auditorium Interior Precast Footings & CMU Walls



Building Footprint Aerial View – Picture Dated 4/18/25