



# CONSTRUCTION UPDATE

Monroe SD New High School

Monroe SD New High School

December Update: #2

Date: 12/19/2024

## PROGRESS TO DATE:

- Gymnasium Locker Rooms Interior Masonry Walls.
- Placement of the Stone Building Pad, Classroom Area.
- Drilling for Precast Bracing (Kitchen & Admin Areas).
- Interior Masonry Walls in the Admin & Kitchen Areas.
- Waterproofing & Backfilling West Side of Gym Wall.
- Electrical and Plumbing Underground Rough ins.

## GOALS NEXT 2 WEEKS:

- Mobilize to Start Precast Install and Setting Steel.
- Continue Laying Block for the Gym Locker Rooms.
- Finish Laying Block for the Kitchen Interior Walls.
- Electrical and Plumbing Underground Rough ins.
- Complete Forming & Pouring Concrete for the Loading Dock Foundation Walls.

## Tony Wolf – Representing the Cheesemakers

In this update we are very excited to highlight Tony Wolf, a student apprentice from Monroe. Tony who is currently in his senior year at Monroe High School, has been working part time alongside the CG Schmidt self-perform concrete team since September.



**Tony Wolf**, Assembling Symons Steel Ply Forms Ahead of Pouring Concrete for the Loading Dock Foundation Wall.

Tony noted that he is learning so much and he is currently considering joining the trades full-time after high school.

*"Tony has been amazing!! Such a hard worker and a young man with great attitude. He is very curious and has been asking really good questions"* – Kevin Mortimer, CG Schmidt Concrete Superintendent.



**Gym Locker Room, Interior Masonry Walls**



**Placement of the Building Pad – Classroom Area**



**Drilling for Precast Bracing in The Kitchen and Admin Areas**



**Aerial View of the Site Progress – Looking West**