



CONSTRUCTION UPDATE

Monroe SD New High School

Monroe SD New High School

December Update: #1

Date: 12/05/2024

PROGRESS TO DATE:

- Forming and Pouring Concrete for Classroom Area Foundation Walls (Northwest of Building).
- Interior Masonry Walls in the Admin & Kitchen Areas.
- Site Utilities and Connections to the Building.
- Waterproofing & Backfilling Gym Walls.
- Locker Room Interior Masonry Walls.

GOALS NEXT 2 WEEKS:

- Continue Interior Masonry Walls in the Locker Rooms by the Gym.
- Site Utilities and Underground Plumbing.
- Continue Backfilling Gym Walls.
- Classroom & Commons Area Footings & Foundations.
- Mobilize Precast and Steel.
- Blasting Operation by the Football Field.



Forming and Pouring Concrete for Classroom and Commons Area Foundation Walls (NW of Building)



Kitchen and Admin Area Interior Masonry Walls



8" Fire & 4" Domestic Water Pipes (Southwest of Gym)



Waterproofing & Backfilling Gym Walls



Masonry Hydro Set-Up (Locker Room Interior Masonry Walls)